CERTIFICATION OF LOAD TEST RECORD

Preparation Instructions

a. Section 1. GENERAL INFORMATION

(1) In the USMC SERIAL NUMBER block, enter the equipment serial number.

(2) In the TYPE block, enter the type of equipment being load tested.

(3) In the Rated Capacity block, enter the equipment's rated capacity for pounds and feet.

(4) In the Boom Length block, enter the equipment's boom length.

(5) In the Test Site block, enter the test site location.

b. Section 2. LOAD TEST

(1) In the TEST LOAD PERCENT block, enter the test load percentage used for the structure and stability test (110%).

(2) In the Structure Test pounds and feet block, enter the weight used and feet of boom used during the test.

(3) In the Stability Test pounds and feet block, enter the weight used and feet of boom used during the test.

(4) In the Hook Throat Spread blocks, enter the hook opening measurements from before and after tests.

c. Section 3. CERTIFICATIONS

(1) Enter the paragraph numbers listed in MCO 11262.2 and the equipment technical manual (if applicable) that applies to the equipment being tested.

d. Section 4. CONDITION

(1) Annotate if the Condition Inspection record was provided.

e. Section 5. REMARKS

(1) In the REMARKS block, enter comments related to the Load Test that is not covered within Section 2 and 3.

f. Section 6. SIGNATURE

(1) Load Test Inspector - This will be signed and dated by the individual conducting the load test, certifying that the test was completed, regardless if the result of the load test was pass or fail. This certifies that the load test was conducted in accordance with the applicable orders and technical manuals.

(2) Test Director - This will be signed and dated by the Test Director once the equipment has passed the load test. This certifies that the load test was conducted and passed in accordance with the applicable orders and technical manuals.

(3) Certifying Official - This will be signed and dated by the Certifying Official once the load test has be completed and signed by the Test Director. This certifies that the equipment has completed and passed the load test in accordance with the applicable orders and technical manuals and is safe and reliable for employment.