ENGINEERING TRIAL REPORT
TRIAL DATA (GAS TURBINE DRIVEN SHIPS)

SHIP (NAME-TYPE-NUMBER)
U.S.S.

DATE OF TRIAL

ENGINE ROOM NUMBER

MAIN ENGINE OR MAIN PROPULSION UNIT NUMBER

D. PLANT CONDITIONS (DETAILED)

	PARAMETER/TIME		FIRST HOUR	SECOND HOUR	THIRD HOUR	FOURTH HOUR	FIFTH HOUR	SIXTH HOUR	AVERAGE
1. GAS GENERATOR	SPEED	(RPM)							
	COMPRESSOR INLET TEMPERATURE	(DEG F)							
	COMPRESSOR INLET TOTAL PRESSURE	(PSIA)							
	COMPRESSOR DISCHARGE PRESSURE	(PSIG)							
	VIBRATION LEVEL MEASURED BY GAS GENERATOR PICK-UP	(MILS)							
	VIBRATION LEVEL MEASURED BY POWER TURBINE PICK-UP	(MILS)							
	BLEED AIR FLOW (ON-OFF OR CFM, IF AVAILABLE)								
2. POWER TURBINE	SPEED	(RPM)							
	TORQUE	(LB-FT)							
	POWER	(HP)							
	TURBINE INLET TEMPERATURE	(DEG F)							
	TURBINE INLET PRESSURE	(PSIA)							
	VIBRATION LEVEL MEASURED BY POWER TURBINE PICK-UP	(MILS)							
	VIBRATION LEVEL MEASURED BY GAS GENERATOR PICK-UP	(MILS)							
	EXHAUST GAS TEMPERATURE*	(DEG F)							
	EXHAUST GAS PRESSURE* (IN H_2O)	(PSIG)							
3. GT FUEL OIL	MANIFOLD PRESSURE	(PSIG)							
	INLET TEMPERATURE	(DEG F)							
4. LUBE OIL	GT SUPPLY PRESSURE	(PSIG)							
	COOLER OUTLET TEMPERATURE	(DEG F)							
	HOTTEST BEARING — LOCATION								
	HOTTEST BEARING — TEMPERATURE	(DEG F)							
5.	ENGINE COOLING AIR OUTLET TEMPERATURE	(DEG F)							
6.	FUEL CONSUMED*	(GALLONS)							
7.	INTERVAL READINGS WERE TAKEN DURING HOUR								

* ENTER DATA IF PARAMETER IS MONITORED BY INSTALLED INSTRUMENTATION
ENTER NA IF NOT