ENGINEERING TRIAL REPORT
TRIAL DATA (GAS TURBINE DRIVEN SHIPS)

SHIP (NAME, TYPE, NUMBER)	DATE OF TRIAL

A. TYPE OF TRIAL

☐ FLEET TRAINING ☐ FULL POWER ☐ PRE-OVERHAUL ☐ ECONOMY ☐ POST REPAIR ☐ OTHER (SPECIFY)

B. GENERAL

1. DRAFT	a. FORWARD (FEET-INCHES)	b. AFT (FEET-INCHES)	c. MEAN (FEET-INCHES)	d. DISPLACEMENT (TONS)
2. BOTTOM FOULING DATA	a. DAYS OUT OF DOCK: TIME SINCE HULL WAS CLEANED AND COATED OR WHERE COMPARABLE WATERBORNE CLEANING HAS BEEN ACCOMPLISHED	b. DAYS UNDERWAY SINCE LAST HULL CLEANING	c. DAYS NOT UNDERWAY SINCE LAST HULL CLEANING	d. TYPE OF BOTTOM PAINT

3. PROPELLERS	a. NUMBER	b. DIAMETER (FT-IN)	c. DESIGN PITCH (FT-IN)	d. NO. OF BLADES	e. TYPE	f. CONDITION (NICKS, CURLED EDGES, FOULING, ETC.)

PARAMETER/TIME		15 MIN	30 MIN	45 MIN	60 MIN	AVERAGE	FULL ASTERN DATA
4. WEATHER AND SEA CONDITIONS — GENERAL	BAROMETRIC PRESSURE (INCHES HG)						
	AIR TEMPERATURE (DRY BULB) (DEG F)						
	AIR TEMPERATURE (WET BULB) (DEG F)						
	RELATIVE HUMIDITY (PERCENT)						
	SEA WATER INJECTION TEMP (DEG F)						
	WIND — TRUE FORCE (KNOTS)						
	WIND — RELATIVE DIRECTION (DEG)						
	SEA STATE (BEAUFORT NO)						
	SEA — RELATIVE DIRECTION (DEG)						

C. PLANT CONDITIONS (GENERAL)

SHIP SPEED FROM GPS (OVER GROUND) (KNOTS)								
SHIP SPEED FROM EM LOG (OVER WATER) (KNOTS)								
1. POWERING PARAMETERS	REQ. SHAFT RPM	STARBOARD						
		PORT						
	ACT. SHAFT RPM	STARBOARD						
		PORT						
	METERED SHAFT TORQUE (LB-FT)	STARBOARD						
		PORT						
	SHAFT HORSE POWER (SHP)*	STARBOARD						
		PORT						
2. PROPELLER PITCH ACTUAL (FT-IN)		STARBOARD						
		PORT						
3. BLEED/USAGE AIRFLOW	PRAIRIE (ON-OFF) OR CFM (IF AVAILABLE)							
	MASKING (ON-OFF) OR CFM (IF AVAILABLE)							
	ANTI-ICING (ON-OFF) OR CFM (IF AVAILABLE)							
	OTHER (ON-OFF) OR CFM (SPECIFY)							
4. PROPULSION FUEL CONSUMED		GALLONS/HOUR						
		TYPE LHV						