ENGINEERING TRIAL REPORT
TRIAL DATA (GAS TURBINE DRIVEN SHIPS)

SHIP (NAME, TYPE, NUMBER)	DATE OF TRIAL

ENGINE ROOM NUMBER	MAIN ENGINE ROOM OR MAIN PROPULSION NUMBER

C. SHIP'S SERVICE GENERATORS

			15 MIN	30 MIN	45 MIN	60 MIN	AVERAGE	FULL ASTERN DATA
5. SHIP'S SERVICE GENERATORS	NUMBER IN USE							
	RATING	(KW)						
	BLEED AIRFLOW (ON-OFF) OR CFM (IF AVAILABLE)							
	HOTTEST BEARING — TEMPERATURE	(DEG F)						
	HOTTEST BEARING — LOCATION NUMBER							
	TOTAL AVERAGE LOAD	(KW)						
	FUEL CONSUMED	(GAL/HR)						
	NUMBER IN USE							
	RATING	(KW)						
	HOTTEST BEARING — TEMPERATURE	(DEG F)						
	HOTTEST BEARING — LOCATION NUMBER							
	TOTAL AVERAGE LOAD	(KW)						
	FUEL CONSUMED*	(GAL/HR)						
6. TOTAL FUEL CONSUMED		(GAL/HR)						

D. PLANT CONDITIONS (DETAILED)**

PARAMETER/TIME		15 MIN	30 MIN	45 MIN	60 MIN	AVERAGE	FULL ASTERN DATA
SPEED	(RPM)						
COMPRESSOR INLET TEMPERATURE	(DEG F)						
COMPRESSOR INLET TOTAL PRESSURE	(PSIA)						
COMPRESSOR DISCHARGE PRESSURE	(PSIG)						
VIBRATION LEVEL MEASURED BY GAS GENERATOR PICK-UP	(MLS)						
VIBRATION LEVEL MEASURED BY POWER TURBINE PICK-UP	(MLS)						
BLEED AIRFLOW (ON-OFF) OR CMF (IF AVAILABLE)							
SPEED	(RPM)						
TORQUE	(LB-FT)						
POWER	(HP)						
TURBINE INLET TEMPERATURE	(DEG F)						
TURBINE INLET PRESSURE	(PSIA)						
VIBRATION LEVEL MEASURED BY POWER TURBINE PICK-UP	(MLS)						
VIBRATION LEVEL MEASURED BY GAS GENERATOR PICK-UP	(MLS)						
EXHAUST GAS TEMPERATURE	(DEG F)						
EXHAUST GAS PRESSURE	(IN H2O PSIG)						
3. LUBE OIL — MANIFOLD PRESSURE	(PSIG)						
3. LUBE OIL — INLET TEMPERATURE	(DEG F)						
GT SUPPLY PRESSURE	(PSIG)						
COOLER OUTLET TEMPERATURE	(DEG F)						
4. LUBE OIL HOTTEST BEARING — LOCATION NUMBER							
4. LUBE OIL HOTTEST BEARING — TEMPERATURE	(DEG F)						
5. ENGINE COOLING AIR OUTLET TEMPERATURE	(DEG F)						
6. FUEL CONSUMED	(GAL)						

*SHP = TORQUE x RPM/5252 **ENTER DATA IF PARAMETER IS MONITORED BY INSTALLED INSTRUMENTATION, ENTER NA IF NOT